

Minutes of the Meeting on 02.01.20

Bawadi:

1. Treatment on the retaining walls :- Painting done, point closed.
- ✓ 2. Fountain :- Mr. Ravi Gupta , on visit. Still pending.
3. Landscaping – Drawing received, will finish by 13.01.20
4. Entry Gate on M. G Road – Mr. Neerav, drawing awaited for the main boundry wall.
5. Fencing on the boundry wall (sub station side) – Work done, point closed.
6. Civil work in front of security check post. – Work complete, colour of the painting to be checked with Mr. Neerav.

Reception :

1. Wood Work on pillar - Wood cladding working drawing awaited from Mr. Neerav.

Double Height:

1. Details of chandeliers are given to the vendors from Firozabad and Ludhiana. Quotes are received from both the vendors, order to be finalized.
2. Details of the design on the round pillars if any for the POP work
3. Water body details with civil work that is required.
4. Civil details of the live counter & the buffet counters
5. Details of the Show Kitchen including plumbing, electrical and wall cladding – Plumbing and electrical drawing received, work in progress.
6. Painting details for the wall, ceiling and the round pillars
7. All doors & window details excluding the bawadi elevation side. – Details received, working drawing awaited from Mr Neerav.
8. Details for the partition walls between Zolocrust and the double height.- It has been decided that we will copy the same design as of Zolocurst at Jaipur. Mr. Neerav to send the working drawing.
9. Furniture & Fixtures – Photo and sizes of the existing coffee shop furniture already shared with Mr. Neerav. Mr Neerav to finalize.
10. Details of electrical points around the round pillars.

General Points:

1. Hotel audit for chiller plant and generator capacity is pending. The team will come on 13.01.20
2. Thikri work for Falaknuma Restaurant
3. Fresh air and exhaust – Duct- Details given to Wascon for necessary action.

Washrooms

1. Wall lights and Mirror

Lift Lobby Area

1. Details of the doors - Details received , working drawing awaited from Mr. Neerav.
2. Lift wall treatment including the opening of the lift door – Explained to stone vendor.
3. Lights & electrical Fixtures – Quotes received, order to be placed.
4. Furniture
5. Painting details on the wall and ceiling.
6. Working drawing of the ramp/steps in front of the lift. – Explained to stone vendor, work in progress, will finish by 13.01.20

Falaknuma

1. Pending – Thikri Work.

Coffee shop and Zolocrust kitchen

1. Plumbing drawing with all the drainage details. – Work in progress, deadline to be given by Wascon.
2. The routing and the plan for the kitchen duct.- Duct drawing with proper measurements is required from Mr Neerav.
3. Doors and wall cladding details.